



R.L. DEPPMANN COMPANY

46575 Magellan Dr.

Novi, MI 48033

P: 248.354.3710 | F: 248.354.3763

Dri-Steem Humidifier Installation Checklist

Job Site Name: _____

Address: _____ City: _____

State: _____ Zip: _____ Contractor: _____

- ☐ Humidifier is mounted and secure per Factory IOM.
- ☐ Water supply properly piped to water make up valve.
- ☐ Supply voltage wired by a qualified electrician and ready to energize.
- ☐ All controls are installed and the wiring is complete.
 - ☐ Humidistat or humidity control signal.
 - ☐ High limit switch and air proving switch.
- ☐ Drains, overflows and condensate lines properly piped to drain and/or Dri-Steem drain cooler per Factory IOM.
- ☐ Steam supply line connected to dispersion tube and properly pitched back to humidifier or drain cooler.
- ☐ Heat/Energy source is ready to be turned on to the humidifier.

Please note the model # and serial # for the equipment that is ready to be started up.

Model #: _____ Serial #: _____

Model #: _____ Serial #: _____

Model #: _____ Serial #: _____

I certify to the best of my knowledge, this equipment has been installed in accordance with the manufacturers installation instructions or the IOM; that there are no observable equipment shortages or damages and the unit(s) and control(s) appear operable and are ready in all respects for the scheduled startup.

I also acknowledge that in the event the service technician finds that startup can't be complete because the equipment isn't in conformance with this report, no work will be performed and subsequent cost for startup (A minimum of 4 hours plus a truck charge, at the current rates) will become my responsibility prior to returning to complete the startup.

Once complete, please sign and email to service@deppmann.com or fax to (616) 656-0830. Attn: S&W Department. If you have any questions please contact the RLD Startup and Warranty Department at (800) 589-6120.

Signed: _____ Date: _____

Printed Name: _____ Title: _____

Site Contact: _____ Phone: _____