



**R.L. DEPPMANN COMPANY**

46575 Magellan Dr.

Novi, MI 48033

P: 248.354.3710 | F: 248.354.3763

## **Domestic Water Booster Package Installation Checklist**

Job Site Name: \_\_\_\_\_

Address: \_\_\_\_\_ City: \_\_\_\_\_

State: \_\_\_\_\_ Zip: \_\_\_\_\_ Contractor: \_\_\_\_\_

- ☐ Permanently bolted to pad.
- ☐ Piping completed and system filled and vented.
- ☐ Control panel properly wired by a qualified electrician.

### **Variable Speed Packages**

- ☐ Pressure transmitter installed and wired back to control panel.
- ☐ Any required B.A.S. control wires brought back to booster package control panel ready to be terminated.

Please note the model # and serial # for the equipment that is ready to be started up.

Model #: _____	Serial #: _____
Model #: _____	Serial #: _____
Model #: _____	Serial #: _____

I certify to the best of my knowledge, this equipment has been installed in accordance with the manufacturers installation instructions or the IOM; that there are no observable equipment shortages or damages and the unit(s) and control(s) appear operable and are ready in all respects for the scheduled startup.

I also acknowledge that in the event the service technician finds that startup can't be complete because the equipment isn't in conformance with this report, no work will be performed and subsequent cost for startup (A minimum of 4 hours plus a truck charge, at the current rates) will become my responsibility prior to returning to complete the startup.

Once complete, please sign and email to [service@deppmann.com](mailto:service@deppmann.com) or fax to (616) 656-0830. Attn: S&W Department. If you have any questions please contact the RLD Startup and Warranty Department at (800) 589-6120.

Signed: \_\_\_\_\_ Date: \_\_\_\_\_

Printed Name: \_\_\_\_\_ Title: \_\_\_\_\_

Site Contact: \_\_\_\_\_ Phone: \_\_\_\_\_