



R.L. DEPPMANN COMPANY

46575 Magellan Dr.

Novi, MI 48377

P: 248.354.3710 | F: 248.354.3763

VFD Installation Checklist

Job Site Name: _____

Address: _____ City: _____

State: _____ Zip: _____ Contractor: _____

- ☐ Drive is securely mounted in an appropriate environment (vibration, ambient temperature) with sufficient space around the enclosure, no restriction to airflow, and no introduction of heat from other device.
- ☐ Supply Voltage and motor wired by qualified electrician in accordance with factory IOM, local, and national electric codes.
- ☐ Motor leads are in their own steel conduit.
- ☐ Control wires are shielded, grounded at VFD end only, and in their own conduit.
- ☐ Any required B.A.S. controls are installed and wired to properly run the fan or pump.
- ☐ The fan or pump associated with the drive is properly installed and ready to run.

Please note the model # and serial # for the equipment that is ready to be started up.

Model #: _____	Serial #: _____
Model #: _____	Serial #: _____
Model #: _____	Serial #: _____

I certify to the best of my knowledge, this equipment has been installed in accordance with the manufacturers installation instructions or the IOM; that there are no observable equipment shortages or damages and the unit(s) and control(s) appear operable and are ready in all respects for the scheduled startup.

I also acknowledge that in the event the service technician finds that startup can't be complete because the equipment isn't in conformance with this report, no work will be performed and subsequent cost for startup (A minimum of 4 hours plus a truck charge, at the current rates) will become my responsibility prior to returning to complete the startup.

Once complete, please sign and email to service@deppmann.com or fax to (616) 656-0830. Attn: S&W Department. If you have any questions please contact the RLD Startup and Warranty Department at (800) 589-6120.

Signed: _____ Date: _____

Printed Name: _____ Title: _____

Site Contact: _____ Phone: _____