



R.L. DEPPMANN COMPANY

46575 Magellan Dr.

Novi, MI. 48377

P: 248.354.3710 | F: 248.354.3763

Eco-Circ Pump Installation Checklist

Job Site Name: _____

Address: _____ City: _____

State: _____ Zip: _____ Contractor: _____

- ☐ Piping completed and system filled and vented.
- ☐ Motor properly wired by a qualified electrician and ready to energize.
- ☐ Any controls installed and wiring completed to run pump.
- ☐ Pump installed per I.O.M.

Please note the model # and tag# for the equipment that is ready to be started up.

Model #: _____	Tag #: _____
Model #: _____	Tag #: _____
Model #: _____	Tag #: _____

I certify to the best of my knowledge, this equipment has been installed in accordance with the manufacturers installation instructions or the IOM; that there are no observable equipment shortages or damages and the unit(s) and control(s) appear operable and are ready in all respects for the scheduled startup.

I also acknowledge that in the event the service technician finds that startup can't be complete because the equipment isn't in conformance with this report, no work will be performed and subsequent cost for startup (A minimum of 4 hours plus a truck charge, at the current rates) will become my responsibility prior to returning to complete the startup.

Once complete, please sign and email to Casey VanDam at CVandam@deppmann.com or fax to (616) 656-0830. Attn: S&W Department. If you have any questions please contact the RLD Startup and Warranty Department at (800) 589-6120.

Signed: _____ Date: _____

Printed Name: _____ Title: _____

Site Contact: _____ Phone: _____